



SUPPLEMENTAL AGREEMENT NO. 1 TO CONTRACT

MDX PROCUREMENT/CONTRACT NO.: ITB-24-03

MDX WORK PROGRAM NO.: 30033.060

MDX PROJECT/SERVICE TITLE: SYSTEMWIDE PAVEMENT MARKING REHABILITATION

THIS SUPPLEMENTAL AGREEMENT NO. 1 TO CONTRACT (as "SA #1") is made and entered into this 14 day of July, 2025 (the "Effective Date"), by and between the Greater Miami Expressway Agency ("GMX"), a body politic and corporate, a public instrumentality and an agency of the State of Florida, existing under Florida Statutes Chapter 348, Part I, as amended, acting by and through its Governing Board, and **McShea Contracting, LLC**, (the "Contractor"), a Florida corporation, located at 508 Owen Avenue, N., Lehigh Acres, Florida 33971 and duly authorized to conduct business in the State of Florida, Federal I.D. No. **26-4642586** (collectively, referred to herein as the "Parties" to this SA # 1).

WITNESSETH

WHEREAS, the Greater Miami Expressway Agency (GDX), competitively procured all Services necessary to provide systemwide pavement marking rehabilitation (the "Services"), and subsequently on **August 26, 2024**, entered into the Contract, GMX Procurement/Contract No. ITB-24-03, with the Contractor to perform the Services (the "Agreement" or "Contract");

WHEREAS, as further explained in Exhibit A, Entitlement Analysis, GMX has requested and the Contractor has agreed to perform additional pavement marking and RPM-related work not included in the original contract scope, including: (a) placement of traffic striping, with standard paint and RPMs along SR-924, beginning at the interchange of I-75 and SR-826 and ending at NW 27th Avenue, including all the ramps; (b) replacement of existing RPMs along SR-878, from SR-874 to US-1; (c) Replacement of RPMs at SR-874 from SR-821 to SR-826; (d) Replacement of RPMs at SR-112 from NW 21st Street to NW 12th Avenue; (e) placement of additional thermoplastic striping at SW 128th ST from SW 137th Avenue to SW 122nd Avenue; and (f) application of standard paint striping at the intersection of NW 138th Street and NW 107th Avenue / W 44th Avenue in Hialeah; and

WHEREAS, the additional scope of work will impact the construction schedule, and the parties have agreed that the Contractor is entitled to a time extension of forty-five (45) calendar days due to the additional scope of work;

NOW THEREFORE, in accordance with Section 8.3 *Approval Authority of Agreements and Supplemental Agreements* of the GMX Procurement Policy; incorporated herein and in consideration of the mutual promises and covenants contained herein, and for such other good and valuable consideration, the receipt and sufficiency of which is hereby acknowledged, the Parties do hereby agree as follows:



GMX PROCUREMENT/CONTRACT NO.: ITB-24-03
GMX WORK PROGRAM NO.: N/A
GMX PROJECT/SERVICE TITLE: SYSTEMWIDE PAVEMENT
MARKING REHABILITATION


1. The foregoing recitations are true and correct and are incorporated herein by reference.
2. ***Exhibit A, Entitlement Analysis*** of this SA #1 is incorporated herein and attached hereto.
3. The defined terms used herein, unless otherwise defined in this SA #1, shall have the meanings ascribed to them in the Contract Documents.
4. Except as expressly provided herein, all of the terms, conditions, covenants, agreements, and understandings contained in the Contract Documents shall remain unchanged and in full force and effect, and the same are hereby expressly ratified and confirmed by the Parties.
5. This SA #1 shall not alter or change in any manner the force and effect of the Contract except insofar as the same is altered and amended by this SA #1. Wherever the terms of this SA #1 and the terms of the Contract Documents are in conflict, the terms of this SA #1 shall govern and control.
6. As better described in ***Exhibit A, Entitlement Analysis***, the Parties agree that forty-five (45) calendar days are hereby added to the Contract to perform additional pavement marking and RPM-related work not included in the original contract scope. This will **extend the contract duration from 300 to 345 calendar days**, not considering any additional weather days.
7. List of Exhibit(s):
Exhibit A, Entitlement Analysis




GMX PROCUREMENT/CONTRACT NO.: ITB-24-03
GMX WORK PROGRAM NO.: N/A
GMX PROJECT/SERVICE TITLE: SYSTEMWIDE PAVEMENT
MARKING REHABILITATION

IN WITNESS WHEREOF, the Parties have caused this SA #1 to be executed by their respective and duly authorized officers as of the Effective Date defined herein.

GREATER MIAMI EXPRESSWAY AGENCY

By: 
Rafael Garcia
Interim Executive Director

McShea Contracting, LLC

By: 
Signature of Authorized Officer

DANIEL S. McWilliams
Print Name of Authorized Officer

President
Title of Authorized Officer



GMX PROCUREMENT/CONTRACT NO.:
ITB-24-03

GMX WORK PROGRAM NO.:
30033.060

GMX PROJECT/SERVICE TITLE:
Systemwide Pavement Marking Rehabilitation

SUPPLEMENTAL AGREEMENT **NO. 1**

EXHIBIT A
ENTITLEMENT ANALYSIS

1. BACKGROUND

On August 26, 2024, the Greater Miami Expressway Agency (the “Agency” or “GMX”) entered Contract No. ITB-24-03 with McShea Contracting, LLC for the Systemwide Pavement Marking Rehabilitation Project, including the following corridors:

- SR-112 from NW 21st Street to NW 12th Avenue.
- SR-836 from NW 137th Avenue to NW 27th Avenue.
- SR-874 from SR-821 to SR-826.
- SW 128th Street from SW 137th Avenue to SW 122nd Avenue.

The Notice to Proceed was issued for September 9, 2024, with a contract duration of three hundred (300) calendar days, establishing a contractual completion date of July 5, 2025.

As of May 31, 2025, the Contractor has been granted with eleven (11) weather days, extending the total contract duration to three hundred eleven (311) calendar days, adjusting the completion date to July 16, 2025.

2. SCOPE OF WORK

At the direction of GMX, the Contractor was instructed to perform additional pavement marking and RPM-related work not included in the original contract scope. This added work includes:

- Placement of traffic striping, with standard paint and RPMs along SR-924, beginning at the interchange of I-75 and SR-826 and ending at NW 27th Avenue, including all the ramps.
- Replacement of existing RPMs along SR-878, from SR-874 to US-1.
- Replacement of RPMs at SR-874 from SR-821 to SR-826.
- Replacement of RPMs at SR-112 from NW 21st Street to NW 12th Avenue.
- Placement of additional thermoplastic striping at SW 128th ST from SW 137th Avenue to SW 122nd Avenue.
- Application of standard paint striping at the intersection of NW 138th Street and NW 107th Avenue / W 44th Avenue in Hialeah.

This work was not originally included in the executed agreement and necessitates a contract time extension.

3. COST

The cost of this additional work will be paid under the original contingency and with monies allocated to the original contract pay items that will end in underruns.

4. PREMIUM COST

No premium costs are identified as a result of the scope modifications.

5. TIME IMPACT

Based on site conditions, work sequencing, the additional scope will add forty-five (45) calendar days. This will extend the contract duration from 300 to 345 calendar days, not considering any additional weather days.

6. ENTITLEMENT ANALYSIS

The contractor has been directed to perform additional work not included in the original Contract, which will impact the construction schedule. The contractor is entitled to a time extension of 45 calendar days due to the additional of the scope described in item 2 above.

7. FINAL DISPOSITION / RECOMMENDATION

Grant forty-five (45) calendar days of additional contract time to McShea Contracting, LLC.

CEI Recommendations:

Johan Morelos
Digitally signed by
Johan Morelos
Date: 2025.06.19
06:41:52-04'00'

Johan Morelos, PE
CEI Senior Project Engineer
Azimuth 360 Consulting Group, Inc.

Juan R
Digitally signed by
Juan R
Date: 2025.06.19
11:56:24-04'00'


Juan Riobo, PE
CEI Project Engineer
Azimuth 360 Consulting Group, Inc

GEC Concurrence:


Sergio Besu
Digitally signed by Sergio Besu
Date: 2025.06.25 18:59:13
-04'00'

Sergio Besu, CGC
GMX GEC
EAC Consulting, Inc

GMX Approval:



Claudio Diaferia, PE
Chief Operating Officer
Greater Miami Expressway Agency



Re: GMX / 30033.060 / Supplemental Agreement / 6.11.25

From Dan McWilliams <dan@mcsheacontracting.com>

Date Wed 6/11/2025 10:06 AM

To Juan Riobo <jriobo@Azimuth360.cc>

Cc Scott Peteraf <scott@mcsheacontracting.com>; Johan Morelos <JohanM@Azimuth360.cc>; Sergio Besu <sbesu@eaconsult.com>; Arturo Garcia <agarcia@Azimuth360.cc>; Marilian Lopez <mlopez@eaconsult.com>

Hi Juan,

Thank you for granting our request for the additional time. As mentioned this additional time is required due to the additional work locations that were added to the contract. I will get with Scott today so that we can have the updated schedule over to you by the morning.

Respectfully,

Dan McWilliams
President
McShea Contracting, LLC
508 Owen Ave North
Lehigh Acres, FL 33971
Office # (239)-368-5200
Fax # (239)-368-7095
Cell # (941)-916-4812
Email: dan@mcsheacontracting.com



From: Juan Riobo <jriobo@Azimuth360.cc>

Sent: Wednesday, June 11, 2025 9:54 AM

To: Dan McWilliams <dan@mcsheacontracting.com>

Cc: Scott Peteraf <scott@mcsheacontracting.com>; Johan Morelos <JohanM@Azimuth360.cc>; Sergio Besu <sbesu@eaconsult.com>; Arturo Garcia <agarcia@Azimuth360.cc>; Marilian Lopez <mlopez@eaconsult.com>

Subject: GMX / 30033.060 / Supplemental Agreement / 6.11.25

Good morning Dan.

CALENDAR YEAR

CALENDAR MONTH

FIRST DAY OF WEEK

THERMO
CREW

REMOVAL
S / PAINT
CREW
FOR
THERMO
MARKING
S

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
01	02	03	04	05	06	07
					NO WORK	
08	09	10	11	12	13	14
					NO WORK	
15	16	17	18	19	20	21
					NO WORK	
22	23	24	25	26	27	28
					NO WORK	
29	30	31	01	02	03	04
					NO WORK	

As mentioned in our recent call, we have determined that **an additional 45 calendar days** will be granted to complete all approved extra work items. This extension will begin on **17, 2025**, and will cover the full scope of the added tasks.

To proceed accordingly, please **confirm your agreement by replying to this email as soon as possible**.

Additionally, a **revised baseline schedule** reflecting all new work components must be submitted **no later than tomorrow at 9:00 AM**.

Thank you for your prompt attention.

Sincerely,

Juan Riobo, P.E.

Project Engineer

Azimuth 360 Consulting Group, Inc.

Jriobo@azimuth360.cc

Cel. (786) 609-0420



2025

CALENDAR YEAR

JULY

CALENDAR MONTH

MONDAY

FIRST DAY OF WEEK

RPM
CREW

THERMO
CREW

LONGLINE
THERMO
CREW

REMOVAL
S / PAINT
CREW
FOR
THERMO

TAPE
CREW
BRIDGES

Monday

Tuesday

Wednesday

Thursday

Friday

Saturday

Sunday

						01
					NO WORK	BACK UP THERMO DAYS / MISC IF NEEDED
02	03	04	05	06	07	08
BACK UP THERMO DAYS / MISC IF NEEDED	BACK UP THERMO DAYS / MISC IF NEEDED	BACK UP THERMO DAYS / MISC IF NEEDED	BACK UP THERMO DAYS / MISC IF NEEDED	BACK UP THERMO DAYS / MISC IF NEEDED	NO WORK	
09	10	11	12	13	14	15
TAPE CREW BRIDGES PROJECT WIDE	TAPE CREW BRIDGES PROJECT WIDE	TAPE CREW BRIDGES PROJECT WIDE	TAPE CREW BRIDGES PROJECT WIDE	TAPE CREW BRIDGES PROJECT WIDE	NO WORK	TAPE CREW BRIDGES PROJECT WIDE
16	17	18	19	20	21	22
TAPE CREW BRIDGES PROJECT WIDE	TAPE CREW BRIDGES PROJECT WIDE	TAPE CREW BRIDGES PROJECT WIDE	TAPE CREW BRIDGES PROJECT WIDE	TAPE CREW BRIDGES PROJECT WIDE	NO WORK	TAPE CREW BRIDGES PROJECT WIDE
23	24	25	26	27	28	29
TAPE CREW BRIDGES PROJECT WIDE	TAPE CREW BRIDGES PROJECT WIDE	TAPE CREW BRIDGES PROJECT WIDE	TAPE CREW BRIDGES PROJECT WIDE	TAPE CREW BRIDGES PROJECT WIDE	NO WORK	

2025

CALENDAR YEAR

AUGUST

CALENDAR MONTH

MONDAY

FIRST DAY OF WEEK

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
26	27	28	29	30	31	01 PUNCHLIST ITEMS / ANY REMAING OPERATIONS
02 PUNCHLIST ITEMS / ANY REMAING OPERATIONS	03 PUNCHLIST ITEMS / ANY REMAING OPERATIONS	04 PUNCHLIST ITEMS / ANY REMAING OPERATIONS	05 PUNCHLIST ITEMS / ANY REMAING OPERATIONS	06 PUNCHLIST ITEMS / ANY REMAING OPERATIONS	07	08 PUNCHLIST ITEMS / ANY REMAING OPERATIONS
09 PUNCHLIST ITEMS / ANY REMAING OPERATIONS	10 PUNCHLIST ITEMS / ANY REMAING OPERATIONS	11 PUNCHLIST ITEMS / ANY REMAING OPERATIONS	12 PUNCHLIST ITEMS / ANY REMAING OPERATIONS	13 PUNCHLIST ITEMS / ANY REMAING OPERATIONS	14	15 PUNCHLIST ITEMS / ANY REMAING OPERATIONS
16 PUNCHLIST ITEMS / ANY REMAING OPERATIONS	17 PUNCHLIST ITEMS / ANY REMAING OPERATIONS	18 PUNCHLIST ITEMS / ANY REMAING OPERATIONS	19 PUNCHLIST ITEMS / ANY REMAING OPERATIONS	20 PUNCHLIST ITEMS / ANY REMAING OPERATIONS	21	22 PUNCHLIST ITEMS / ANY REMAING OPERATIONS
23 PUNCHLIST ITEMS / ANY REMAING OPERATIONS	24 PUNCHLIST ITEMS / ANY REMAING OPERATIONS	25 PUNCHLIST ITEMS / ANY REMAING OPERATIONS	26 PUNCHLIST ITEMS / ANY REMAING OPERATIONS	27 PUNCHLIST ITEMS / ANY REMAING OPERATIONS	28	29 PUNCHLIST ITEMS / ANY REMAING OPERATIONS
30	01	02	03	04	05	06